QC-ABSTRACT

Name of Work:- Drilling of Borewells and Maintenance of RO Plant in RR Nagar Constituency, BBMP, Bangalore.

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:4:8	61.26Cum	1	1	Cement
					Sand, Aggregates
2	M20	61.26Tonne	5	5	Concrete Cube Compressive strength
3	CPVC Pipe - 20mm	32.80 Mtrs	1	1	-
4	CPVC Pipe - 50mm	88.00 Mtrs	1	1	-

Cubes

0-5 m^3 1set
6-15 m^3 2set
16-30 m^3 3set
31-50 m^3 4 set

add 1set for extra 50m^3

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner